



City of Redlands: Municipal Utilities & Engineering Department
 35 Cajon Street, Suite 15A, Redlands, CA 92373
 (909) 798-7698

PMP 2023 Street Resurfacing Project


City Engineer: Goutam Dobey
Phone: (909) 435-7431 (Cell)
Email: gdobey@cityofredlands.org

City Inspector: Daniel Murbarger
Phone: (909) 437-8440 (Cell)
Email: dmurbarger@cityofredlands.org

PROJECT DETAILS

Contractor: Matich Corporation
Description: This project will resurface approximately twenty-five (25) lane miles of streets, selective replacement of curb and gutter, and striping replacement at various locations throughout the City.
Start Date: 02/20/2024
Anticipated End Date: June 2024
Work Schedule: M-F (7am - 4PM) excluding City recognized holidays.

CONSTRUCTION PROGRESS



■ Complete ■ Uncompleted

Project Updates & Issues

The PMP 2023 Street Resurfacing Project has been completed. The Contractor is finishing up with final striping, pavement markings, and the completion of corrective work.

2-Week Look Ahead

If needed, the Contractor will provide corrective work as directed by the City.

Current Construction Process

The City of Redlands Municipal Utilities and Engineering Department would like to thank all of our residents for their cooperation and patience throughout this project.



Newly painted bike lane on Palm Ave.

BUDGET TRACKING

Project Cost:	\$	4,381,606.00
Approved Change Orders	\$	-
Total Contract Value	\$	4,381,606.00
Expended to Date:	\$	3,917,785.50
Balance:	\$	463,820.50

ADDITIONAL INFORMATION

Register for the distribution list to receive regular updates by sending an email to:
MUEDProjectUpdate@cityofredlands.org

INTERACTIVE CITY CAPITAL IMPROVEMENT PROJECT MAP LINK:

<https://www.cityofredlands.org/node/3710>