

## City of Redlands: Municipal Utilities & Engineering Department 35 Cajon Street, Suite 15A, Redlands, CA 92373 (909) 798-7698

# **PMP 2023 Street Resurfacing Project**

City Engineer: Goutam Dobey

City Inspector: Daniel Murbarger

Phone: (909) 435-7431 (Cell)

Phone: (909) 437-8440 (Cell)

Email: gdobey@cityofredlands.org Email: dmurbarger@cityofredlands.org

## **PROJECT DETAILS**

## Contractor: Matich Corporation

**Description**: This project will resurface approximately twenty-five (25) lane miles of streets, selective replacement of curb and gutter, and striping replacement at various locations throughout the City.

Start Date: 02/20/2024

Anticipated End Date: June 2024

Work Schedule: M-F (7am - 4PM) excluding City recognized

holidays.

# CONSTRUCTION PROGRESS 47% Complete Uncompleted

## **Project Updates & Issues**

Slurry seal operations are finishing up this week with the following streets: Independence Ave, Dearborn St, Pennsylvania Ave, Kirby Ct, Church St, Bermuda Dr, Coronado Dr, Ardmore Ave, Juniper Ct, Bermuda Dr, and Clay St. Paving will be completed on Edgemont Dr, Fairmont Dr, and Verde Vista Dr. Pulverization operations have begun on Country Club Dr, Valley View Dr, and Fairway Dr.

### 2-Week Look Ahead

The process of pulverization, grading, cement treating, and paving will take about 2-3 weeks to complete. Soon after streets have been paved or slurry sealed, striping and pavement markings will begin being laid out.

Pulverization is planned to begin on the final streets, Rebecca Crest and Center St, on 5/17/24.

## **Current Construction Process**

There is a variety of work currently being done throughout the City associated with this project.

Residents should expect minor delays. Drivers should adhere to posted signs and use proper precautions. If restricted parking is necessary, "No Parking" signs will be posted 48 hours in advance of construction activities.

	netal day
101	

Slurry sealing on the cul-de-sac of Dale Ln.

ADDITIONAL INFORMATION

BUDGET TRACKING			
Project Cost:	\$	4,381,606.00	
Approved Change Orders	\$	-	
Total Contract Value	\$	4,381,606.00	
Expended to Date:	\$	944,606.30	
Balance:	\$	3,436,999.70	

Register for the distribution list to receive regular updates by sending an email to: MUEDProjectUpdate@cityofredlands.org

INTERACTIVE CITY CAPITAL IMPROVEMENT PROJECT MAP LINK:

https://www.cityofredlands.org/node/3710