



City of Redlands: Municipal Utilities & Engineering Department
35 Cajon Street, Suite 15A, Redland, CA 92373
(909) 798-7698

2023 ALLEY PAVING IMPROVEMENT PROJECT


City Engineer: Goutam Dobey
Phone: (909) 435-7431 (Cell)
Email: gdobey@cityofredlands.org

City Inspector: Jim Peters
Phone: (909)518-4552 (Cell)
Email: jpeters@cityofredlands.org

PROJECT DETAILS

Contractor: TRYCO GENERAL ENGINEERING
Description: This project will involve repaving 14 existing alleys and installing a ribbon gutter to aid in drainage at various locations throughout the City.
Start Date: 04/08/2024
Anticipated End Date: October 2024
Work Schedule: M-F (7am - 4PM) excluding city recognized holidays.

CONSTRUCTION PROGRESS



Project Updates & Issues

The contractor poured concrete for the V-gutter on Alley 14, located on Lincoln Street between Stillman Avenue and Colton Avenue. After completing the concrete pour, the crew began grading, moisture conditioning, and compacting the subgrade in preparation for paving the alley.

2-Week Look Ahead

The Alleys located east and west at Lincoln Street between Colton Avenue and Stillman Avenue will be closed for the next two weeks. The contractor will demo, grade, and pave the Alley during that time.

Current Construction Process

Construction notices have been given to affected residents. If restricted parking is necessary, "No Parking" signs will be posted 48 hours in advance of construction activities. Alleys will be closed for 3 weeks.



The contractor is excavating and setting forms for the new V-gutter

BUDGET TRACKING

Project Cost:	\$	1,738,285.00
Approved Change Orders	\$	-
Total Contract Value	\$	1,738,285.00
Expended to Date:	\$	1,090,584.50
Balance:	\$	647,700.50

ADDITIONAL INFORMATION

Register online to receive weekly updates by sending an email with the subject line: 2023 Alley Project Updates. To:
MUEDProjectUpdate@cityofredlands.org

INTERACTIVE CITY CAPITAL IMPROVEMENT PROJECT MAP LINK:

<https://www.cityofredlands.org/node/3710>