



**City of Redlands: Municipal Utilities & Engineering Department**  
 35 Cajon Street, Suite 15A, Redland, CA 92373  
 (909) 798-7698

## 2023 CIP SEWER PIPELINE REPLACEMENT PROJECT


**City Engineer:** Goutam Dobey  
**Phone:** (909) 435-7431 (Cell)  
**Email:** gdobey@cityofredlands.org

**City Inspector:** Chris Mergener  
**Phone:** (909)253-8698 (Cell)  
**Email:** cmergener@cityofredlands.org

### PROJECT DETAILS

**Contractor:** ALL CITIES ENGINEERING, INC.  
**Description:** This project will involve rehabilitating approximately 18,000 linear feet of sewer pipeline and the removal and replacement of various manholes.  
**Start Date:** 07/18/2024  
**Anticipated End Date:** January 2025  
**Work Schedule:** M-F (7AM - 4PM) excluding city recognized holidays.

### CONSTRUCTION PROGRESS



### Project Updates & Issues

The lead time for materials required for the Cured-In-Place Pipe (CIPP) installation is causing a delay in work.

### 2-Week Look Ahead

CIPP installation is currently on hold due to delays in material lead times.

### Current Construction Process

Construction notices have been given to affected residents. If restricted parking is necessary, "No Parking" signs will be posted 48 hours in advance of construction activities.



Newly paved and striped bike lane on Olive Street

### BUDGET TRACKING


Project Cost:	\$	2,485,353.00
Approved Change Orders	\$	-
<b>Total Contract Value</b>	<b>\$</b>	<b>2,485,353.00</b>
Expended to Date:	\$	1,875,340.00
Balance:	\$	610,013.00

### ADDITIONAL INFORMATION

Register online to receive weekly updates by sending an email with the subject line: 2023 CIP Sewer Project Updates. To: [MUEDProjectUpdate@cityofredlands.org](mailto:MUEDProjectUpdate@cityofredlands.org)

INTERACTIVE CITY CAPITAL IMPROVEMENT PROJECT MAP LINK:

<https://www.cityofredlands.org/node/3710>



## 2023 CIP SEWER PIPELINE REPLACEMENT PROJECT LOCATION MAP

- Completed
- Under Construction

