

# City of Redlands: Municipal Utilities & Engineering Department 35 Cajon Street, Suite 15A. Redlands, CA 92373 (909) 798-7698

# 2023 Citywide Sidewalk and ADA Replacement Project

City Engineer: Goutam DobeyCity Inspector: James PetersPhone: (909) 435-7431 (Cell)Phone: (909) 518-4552 (Cell)Email: gdobey@cityofredlands.orgEmail: jpeters@cityofredlands.org

### **PROJECT DETAILS**

# Contractor: Tryco General Engineering

Description: This Project will replace sidewalk and curb ramps at various

locations throughout the City.

**Start Date**: 03/04/2024

Anticipated End Date: June 2024

Work Schedule: M-F (7am - 4pm) excluding City recognized

holidays.

# CONSTRUCTION PROGRESS 22% 78%

#### **Project Updates & Issues**

Contractors are currently in the process of setting up forms and pouring concrete on Anthony Street.

Additionally, they are in the process of demolishing ADA ramps located at the intersection of Lincoln Street and Padua Avenue.

## 2 Week Look Ahead

The Contractor is scheduled to complete the removal and replacement of sidewalks and ADA curb ramps on Raemee Avenue, Anthony Street, and Lincoln Street by the end of next week. Following this, they will commence the demolition of Area B, encompassing Birch Court, Cimarron, Evergreen, Dracena, and Lytle Street.

### **Current Construction Process**

Construction notices have been given to affected residents. If restricted parking is necessary, "No Parking" signs will be posted 48 hours in advance of construction activities.





Grading, setting forms, and placing concrete on Raemee Avenue

BUDGET TRACKING			ADDITIONAL INFORMATION
Project Cost:	\$	1,000,000.00	Register for the distribution list to receive regular updates by sending an email to: MUEDProjectUpdate@cityofredlands.org
Approved Change Orders	\$	-	
Total Contract Value	\$	1,000,000.00	
Expended to Date:	\$	-	
Balance:	\$	1,000,000.00	

INTERACTIVE CITY CAPITAL IMPROVEMENT PROJECT MAP LINK:

https://www.cityofredlands.org/node/3710