



City of Redlands: Municipal Utilities & Engineering Department
35 Cajon Street, Suite 15A, Redland, CA 92373
(909) 798-7698

2023 ALLEY PAVING IMPROVEMENT PROJECT


City Engineer: Goutam Dobey
Phone: (909) 435-7431 (Cell)
Email: gdobey@cityofredlands.org

City Inspector: Daniel Murbarger
Phone: (909)437-8440 (Cell)
Email: dmurbarger@cityofredlands.org

PROJECT DETAILS

Contractor: TRYCO GENERAL ENGINEERING
Description: This project will involve repaving 14 existing alleys and installing a ribbon gutter to aid in drainage at various locations throughout the City.
Start Date: 04/08/2024
Anticipated End Date: October 24, 2024
Work Schedule: M-F (7am - 4PM) excluding city recognized holidays.

CONSTRUCTION PROGRESS



Project Updates & Issues

The contractor will continue placing the base material and paving the east alley of Grove Street, between Citrus Avenue and Morrison Drive.

2-Week Look Ahead

The contractor will complete paving the alleys located east and west of Grove Street, between Citrus Avenue and Morrison Drive, by the end of the week. After finishing the alleys, they will move on to completing the punch list items.

Current Construction Process

Construction notices have been given to affected residents. If restricted parking is necessary, "No Parking" signs will be posted 48 hours in advance of construction activities. Alleys will be closed for 3 weeks.



The contractor placed base material on the east alley of Grove Street

BUDGET TRACKING

Project Cost:	\$	1,738,285.00
Approved Change Orders	\$	-
Total Contract Value	\$	1,738,285.00
Expended to Date:	\$	1,500,229.50
Balance:	\$	238,055.50

ADDITIONAL INFORMATION

Register online to receive weekly updates by sending an email with the subject line: 2023 Alley Project Updates. To:
MUEDProjectUpdate@cityofredlands.org

INTERACTIVE CITY CAPITAL IMPROVEMENT PROJECT MAP LINK:

<https://www.cityofredlands.org/node/3710>